(212) 964-8

FILE

Tishman Realty & Construction Co., Inc.

AS AGENTS FOR THE PORT OF NEW YORK AUTHORITY
WORLD TRADE CENTER
90 CHURCH STREET, NEW YORK, N.Y. 10007

APRIL 10, 1970

TISHMAN REALTY & CONSTRUCTION CO., INC.
DATE 5/29/70 WTC.
Awaiting reply our letter dated
reply by 7/13/70

ALCOA
ALUMINUM COMPANY OF AMERICA
136 LIBERTY STREET
NEW YORK, NEW YORK 10006

ATTENTION: MR. J. SORRELL

RE: WTC ~~100.00~~ 9
SPRAY-ON FIREPROOFING

GENTLEMEN:

ATTACHED FIND MEMORANDUM DATED APRIL 2, 1970, RELATING TO SPRAY-ON FIREPROOFING BEING ALLOWED TO BLOW INTO THE SURROUNDING AIR SPACE.

KINDLY ADVISE WHAT ACTIONS ARE BEING MADE TO RECTIFY THIS CONDITION BY APRIL 25, 1970.

VERY TRULY YOURS,

TISHMAN REALTY & CONSTRUCTION CO., INC

BERT WEINSTEIN
PROJECT MANAGER

BW/DMS
ATTACHMENT

CC: MESSRS. MONTI, WERNEKE, P/A, W/ATT.

PLAINTIFF'S EXHIBIT PX-568

TISHMAN REALTY & CONSTRUCTION CO., INC.
DATE 5/26/70 WTC.
Awaiting reply our letter dated
reply by 6/1/70

0012007

TO: M. Gerstman

FROM: R. M. Monti

DATE: April 2, 1970

SUBJECT: CONDITION CREATED BY IMPROPER SPRAYING OF ASBESTOS FIRE PROOFING MATERIAL

REFERENCE:

COPIES: D. Brown, D. Herbstman, A. Kozma, F. Magrath, G. Thompson, F. Werneke, R. Wright; F. Corrado, M. Gerstman, A. Levine, J. Ryan (TRCC); File

On numerous occasions, asbestos fire proofing material has been observed blowing off the east face of Tower "A". This material has been seen floating as far east as Church Street.

Mario and DiBono workmen have been observed spraying the fireproofing material onto the east face of Tower "A" without the use of protective coverings that would prevent the spray-on fireproofing material from blowing into the surrounding air space. On other occasions, this material has been observed blowing from underneath tarpaulins that have not been properly installed on the structure.

Since these practices present a number of problems they must be corrected immediately. Therefore, please have Mario and DiBono take all necessary actions required to immediately rectify this potentially serious problem.

F. W. Werneke

For R. M. Monti
Construction Manager
The World Trade Center

GT/lm

APR 6 1970